

Campo Palomas Wind Power Project –Environmental and Social Action Plan

August 2015

| Key items | Actions/Deliverables | Deadline | Status/Details |
|--|--|--|---|
| 1. Environmental and Social Management System / Plan de Gestión Ambiental | | | |
| Stakeholder Engagement | | | |
| <p><i>Disclosure of information and Consultation</i></p> <p>Consultation activities have focused on the wind park; communities have not been consulted on the transmission line.</p> | <p>1.1 Work with UTE throughout the consultation process with impacted land owners along the transmission line and inform the Lenders of progress</p> | <p>Immediately following first consultation / Continuous</p> | <p>Ongoing – consultation will continue throughout construction</p> |
| Permitting / Licenses | | | |
| Environmental Permit | <p>1.2 The Borrower shall present to the Lenders, the environmental permits from DINAMA for the Campo Palomas Wind Farm</p> | <p>Prior to First Disbursement</p> | <p>Complete</p> |
| Environmental Permit | <p>1.3 The Borrower shall present to the Lenders, the environmental permit from DINAMA for the Transmission Line, if applicable</p> | <p>Prior to First Disbursement</p> | <p>Complete</p> |
| 2. Land Acquisition and Economic Displacement | | | |
| Land negotiations for the Right-of-Way of the transmission line are still pending | <p>2.1 Work with UTE to finalize negotiations of right of way for the transmission line</p> | <p>Prior to First Disbursement</p> | <p>Ongoing - UTE in final negotiation stages</p> |
| There is no compensation plan or land lease agreements for property owners along the transmission line | <p>2.2 Complete land lease agreements with affected land owners along the transmission line alignment and submit agreements to the Lenders</p> | <p>Prior to First Disbursement</p> | <p>Process on-going with UTE for transmission line</p> |

| Key items | Actions/Deliverables | Deadline | Status/Details |
|---|---|---------------------------------------|--|
| 3. Biodiversity Conservation | | | |
| <i>Birds</i> | | | |
| Bird Monitoring Program for operations has not been developed | <p>3.1 The company will implement a post-construction Monitoring Program for birds.</p> <p>*Prior to start the monitoring, the protocol to be followed (if not IDB's) shall be presented to IDB for validation.</p> <p>*Based on the results, the post- construction monitoring may be extended beyond 2 years</p> | Prior to First Disbursement / Ongoing | Monitoring program complete, may need to align with IDB requirements |
| <i>Bats</i> | | | |
| Bat Monitoring Program for operations has not been developed | <p>3.2 The company will implement a post-construction Monitoring Program for bats.</p> <p>*Prior to start the monitoring, the protocol to be followed shall be presented to IDB for validation.</p> <p>*Based on the results, the post- construction monitoring may be extended beyond 2 years</p> | Prior to First Disbursement / Ongoing | Monitoring program complete, may need to align with IDB requirements |